



WWF Renewable Energy Aggregation Project

Simone Concha
Sustainability Director
08 February 2016

Update on Activity Since 18 Dec

Retailer Meetings

- AGL
- Origin Energy

Planned

- Diamond Energy
- ERM
- Pacific Hydro
- Energy Australia


Update on Activity Since 18 Dec

Developer Meetings

- First Solar
- Infigen
- Todae Solar
- Epha

Planned

- Sun Edison
- Acciona



*“We are in detailed design phase.
Our objective is to structure this
project so that the members get the
best benefit” – JLL*

Update on Activities Since 18 Dec

Other Meetings

- Handover meeting AES
- Carbon Trade Exchange
- Prendergast Projects
- Baker McKenzie
- Professional Utility Board

Important Updates

Team Members

- Dave Gralnik has resigned. He is replaced by Kyle Geohring and Steve Yatsko
- We have engaged Professional Utility Board.
 - They will perform a formal RFI process.
 - NDAs will be signed.
 - RFI will be issued early March, 2 weeks to respond, follow up after Easter



JLL Next Steps

Required Process



Confirm Aggregation Participants

- Sign NDAs
- Complete RFIs and analyse results
- Sign Engagement Letters



Confirm Deal Structure

- Decide tender parameters
- Understand legal considerations
- Confirm Education and Marketing



Tender

- Prepare Tender Documentation
- Release Tender
- Analyse Results
- Award Winner

Aggregation Member Next Steps

Required Actions



Pave the Way for Participation

- Sign NDAs
- Complete RFIs within 2 weeks
- Review Engagement Letters



Prepare for Internal Approvals

- Determine what your success factors will be
- Determine who will need to approve the contract
- Ask for help



Sign Agreement

- Have the responsible parties ready for meeting to agree success factor with JLL
- Sign Engagement Letter

Timeframe

February

- Sign NDAs

March

- Issue RFI, respond and analyse

April

- Feedback from RFI

May

- JLL and Aggregation Member one on one meetings to agree success factors and sign engagement letters

June, July

- Tender process